EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of borewell and providing pipeline in yelahanka old town area and villge areas in ward no - 02 of yelahanka Sub division.
2	Amount of Work Portion	Rs. 49.43 lakhs
3	Estimated Cost	Rs 50 00 lakhs
4	Name of Contractor	Sri Shadayan
5	Agreement No	EE(YNK D)E-PMT-18/W O/ 00132 /2017-18 Dt ; 23-3-2018.
6	No and date under which work order issued	EE(YNK D)E-PMT-18/W O/ 00132 /2017-18 Dt ; 23-3-2018.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	25-6-2018
9	Date of receipt of application in the sub division office	25-6-2018
10	Extension granted if any	— NIL —
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Drilling of borewell
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	23 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	23 days
19	Cost of work charged establishment charged on the work after the expairy of original period	—

20	Whether notice as per clause of contract has been issued.	— Yes —
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10 Fine per day may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE proposal approved.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64